

Address Work Details (Inc Postcode)	Traffic Control	Work Status	Estimated Start Date	Latest/Actual Start Date	Estimated End Date
CHELWORTH LAWNS EAST C97 THROUGH VILLAGE TO JUNCTION WITH C85 AND TRACK TO WOODL	Road Closure	In Progress	17/08/2020	18/08/2020	02/09/2020
TETBURY LANE, CRUDWELL, MALMESBURY	No Carriageway Incursion	PERMIT-GRANTED	01/09/2020	02/09/2020	03/09/2020
JUNCTION AT TETBURY LANE AND THE STREET NORTH TO CRUDWELL HOUSE	Traffic Control (Two-Way Signals)	PERMIT-GRANTED	04/09/2020	07/09/2020	08/09/2020
MORGANS TYNINGS SOUTH TO TUNERS LANE, CRUDWELL, MALMESBURY	Road Closure	PERMIT-GRANTED	15/09/2020	21/09/2020	28/09/2020
A429 EAST TO JUNCTION OF ROAD TO EASTCOURT	Road Closure	PERMIT-GRANTED	29/09/2020	05/10/2020	12/10/2020
TETBURY LANE CRUDWELL SOUTH EAST C92 TO GOOSEY CORNER AND A429	Road Closure	PERMIT-GRANTED	12/10/2020	16/10/2020	26/10/2020
TETBURY LANE, CRUDWELL, MALMESBURY	Road Closure	PERMIT-GRANTED	27/10/2020	02/11/2020	09/11/2020
CRUDWELL LANE, CRUDWELL, MALMESBURY	Road Closure	PERMIT-GRANTED	10/11/2020	16/11/2020	24/11/2020
CRUDWELL LANE NORTH TO COUNTY BOUNDARY	Road Closure	PERMIT-GRANTED	24/11/2020	30/11/2020	07/12/2020
County Boundary East to A429, CRUDWELL	Road Closure	PERMIT-GRANTED	08/12/2020	14/12/2020	21/12/2020
TUNERS LANE, CRUDWELL, MALMESBURY	Road Closure	PERMIT-GRANTED	04/01/2021	05/01/2021	08/01/2021